BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

| | | |
|---|---|---|
| 1 | Name of Work | Providing chainlink fencing to park at Sri Gudde Vinayaka Temple, Kuvempunagara 2nd Phase of ward no.11 |
| 2 | Estimate cost / Amount | Rs.23.00 Lakhs |
| 3 | Name of Contractor | M/s.Techinical Manager (West), KRIDL |
| 4 | Amount of Contract | Rs.23.00 Lakhs |
| 5 | Agreement No | 32/2013-14 Date:- 24.03.2014 |
| 6 | No. and date under which the work order has been issued | 32/2013-14 Date:- 24.03.2014 |
| 7 | Time limit originally fixed for completion | 6 Months |
| 8 | Date of application by the contractor for granting extension | 21.06.2016. |
| 9 | Date of receipt of application in the sub-division office | 0 |
| 10 | Extension granted if any: | - |
| | 1. From | - |
| | 2. From | - |
| 11 | Work carriedout by the contractor during the original period stipulated in contract | - |
| 12 | Work carriedout during the first period of extension | 22.58 Lakhs |
| 13 | Work carriedout during and extension | 22.58 Lakhs |
| 14 | Time now applied for | upto 24-06-2016 i.e., 635 Days |
| 15 | Date of recommending time limit applied | upto 24-06-2016 i.e., 635 Days |

| | | |
|---|---|---|
| 16 | Whether the original application of contractor is enclosed | Yes |
| 17 | Balance work remaining to be done. | - |
| 18 | Probable time required for completion of remaining work | upto 24-06-2016 i.e., 635 Days |
| 19 | Cost of work charged establishment charge on the work after the expiry of | - |
| 20 | Whether the notice as per clause has been issued | No |
| 21 | Report of Asst Executive Engineer | As the entire work site was not handed over to the contractor due to land litigation, hence there is delay in completion of work. Hence, extension of time is recommended without levying any penalty on the contractor |
| 22 | Recommendation of Executive Engineer | As the entire work site was not handed over to the contractor due to land litigation, hence there is delay in completion of work. Hence, extension of time is recommended without levying any penalty on the contractor |

Assistant / Junior Engineer
Project Sub Division, BBMP

Asst Executive Engineer
Project Sub Division, BBMP
25/06/16

Executive Engineer, Project Division
Yelahanka Zone, BBMP
25/6/16.

Chief Engineer
Yelahanka Zone, BBMP
Yelahanka Zone
Bruhath Bangalore Mahanagara
Palike
Bangalore